13	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly	sqm	333.18
14	Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint	sqm	333.18

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

With Regards

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YPD-W-4/2018-19/AL

Date: 30-03-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Ambedkar nagara, LBS nagara and Allalasandra in Ward no. 04 of Yelahanka New Town

Item No	Description of work	Unit	Qty
1	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in	cum	942.98
2	Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader,	cum	942.98
3	Providing and laying in position plain cement concrete of ndx 1:4:8 with OPC cement @ 180kgs. with 40mm and down size graded granite metal coarse	cum	309.59
4	Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and	cum	262.51
5	Construction of granular sub-base of Grading II Material by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to	cum	157.98
6	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as	cum	220.11
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Qtl	142.98
8	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading	sqm	484.86
9	Providing and laying cement concrete using 20mm and down size graded jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well	cum	397.38
10	Vaccum de-watering with vacuum pump and suction mat and compaction with skid floater dashed with floating disc including cost of generator, POL of machinery,	sqm	2484.50
11	Providing groove cutting for width of 5mm to 10mm depth 20mm to 30mm including cost of cutting machine, generator & POL of machinery, including cost of blade,	rmt	791.40
12	Providing and laying pre cast solid concrete kerb stones grade M 20 as per IS of size 145Cx200x400 mm and finished with C.C 1:3 plastering and finishing curing etc.,	Nos	1547.00

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore